7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Electric traction fixed installations-OCS: Novi Sad - Rumenka / Stabilna postrojenja električna vuče - KM: Novi Sad - Rumenka**										
B-3	**Electrical works / Elektro radovi**										
8	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	52.604	105.208	0,80	42.083,20	1,10	57.864,40	0,30	15.781,20
10	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	6.065	12.130	0,00	0,00	0,20	1.213,00	0,20	1.213,00
12	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	345.915	691.830	0,00	0,00	1,00	345.915,00	1,00	345.915,00
14	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	37.849	75.698	0,00	0,00	0,50	18.924,50	0,50	18.924,50
C	**Electric traction fixed installations-OCS: Rumenka / Stabilna postrojenja električna vuče - KM: Rumenka**										
C-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	32.970	65.940	1,70	56.049,00	1,80	59.346,00	0,10	3.297,00
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	16.523	33.046	1,70	28.089,10	1,80	29.741,40	0,10	1.652,30
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	4.204	8.408	0,40	1.681,60	1,00	4.204,00	0,60	2.522,40
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	1.994	3.988	0,20	398,80	1,00	1.994,00	0,80	1.595,20
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	16.737	33.474	0,60	10.042,20	1,00	16.737,00	0,40	6.694,80

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
12	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	3.499	6.998	1,80	6.298,20	2,00	6.998,00	0,20	699,80
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	110.224	220.448	0,00	0,00	1,00	110.224,00	1,00	110.224,00
D	**Electric traction fixed installations-OCS: Rumenka - Kisac / Stabilna postrojenja električna vuče - KM: Rumenka - Kisač**										
D-3	**Electrical works / Elektro radovi**										
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	10.510	21.020	1,80	18.918,00	2,00	21.020,00	0,20	2.102,00
8	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	19.128	38.256	1,70	32.517,60	1,80	34.430,40	0,10	1.912,80
10	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	164.656	329.312	1,00	164.656,00	1,50	246.984,00	0,50	82.328,00
D-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	30.983	61.966	1,20	37.179,60	1,50	46.474,50	0,30	9.294,90
E	**Electric traction fixed installations-OCS: Kisac / Stabilna postrojenja električna vuče - KM: Kisač**										
E-2	**Civil works / Građevinski radovi**										
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	52.620	105.240	1,00	52.620,00	2,00	105.240,00	1,00	52.620,00
E-3	**Electrical works / Elektro radovi**										
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	5.255	10.510	1,80	9.459,00	1,90	9.984,50	0,10	525,50
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	1.994	3.988	1,80	3.589,20	1,90	3.788,60	0,10	199,40

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	19.128	38.256	1,80	34.430,40	1,90	36.343,20	0,10	1.912,80
12	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.099	4.198	1,80	3.778,20	2,00	4.198,00	0,20	419,80
13	OCS poles and portals-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	145.695	291.390	1,80	262.251,00	2,00	291.390,00	0,20	29.139,00
16	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	36.869	73.738	1,00	36.869,00	1,50	55.303,50	0,50	18.434,50
F	**Electric traction fixed installations-OCS: Kisac - Stepanovicevo / Stabilna postrojenja električna vuče - KM: Kisač - Stepanovićevo**										
F-2	**Civil works / Građevinski radovi**										
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	88.991	177.982	1,80	160.183,80	1,95	173.532,45	0,15	13.348,65
F-3	**Electrical works / Elektro radovi**										
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	10.510	21.020	1,80	18.918,00	2,00	21.020,00	0,20	2.102,00
8	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	19.128	38.256	1,80	34.430,40	2,00	38.256,00	0,20	3.825,60
10	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	118.843	237.686	1,20	142.611,60	1,60	190.148,80	0,40	47.537,20
G	**Electric traction fixed installations-OCS: Stepanovicevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo**										
G-2	**Civil works / Građevinski radovi**										
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	58.512	117.024	1,20	70.214,40	1,95	114.098,40	0,75	43.884,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
G-3	**Electrical works / Elektro radovi**										
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.102	4.204	1,50	3.153,00	2,00	4.204,00	0,50	1.051,00
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	1.994	3.988	1,60	3.190,40	2,00	3.988,00	0,40	797,60
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	11.955	23.910	1,60	19.128,00	1,80	21.519,00	0,20	2.391,00
12	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.332	4.664	1,80	4.197,60	2,00	4.664,00	0,20	466,40
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	66.679	133.358	1,20	80.014,80	1,80	120.022,20	0,60	40.007,40
16	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	19.440	38.880	1,20	23.328,00	1,50	29.160,00	0,30	5.832,00
G-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	27.230	54.460	0,80	21.784,00	1,00	27.230,00	0,20	5.446,00
H	**Electric traction fixed installations-OCS: Stepanovicevo - Zmajevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo - Zmajevo**										
H-2	**Civil works / Građevinski radovi**										
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	69.609	139.218	1,70	118.335,30	1,90	132.257,10	0,20	13.921,80
H-3	**Electrical works / Elektro radovi**										
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	6.306	12.612	1,50	9.459,00	2,00	12.612,00	0,50	3.153,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	664	1.328	1,60	1.062,40	2,00	1.328,00	0,40	265,60
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	14.346	28.692	1,60	22.953,60	1,80	25.822,80	0,20	2.869,20
12	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	136.079	272.158	1,00	136.079,00	1,80	244.942,20	0,80	108.863,20
H-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	23.645	47.290	0,80	18.916,00	1,00	23.645,00	0,20	4.729,00
I	**Electric traction fixed installations-OCS: Zmajevo / Stabilna postrojenja električna vuče - KM: Zmajevo**										
I-2	**Civil works / Građevinski radovi**										
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	67.661	135.322	1,50	101.491,50	1,95	131.938,95	0,45	30.447,45
I-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	48.072	96.144	0,80	38.457,60	1,00	48.072,00	0,20	9.614,40
J	**Electric traction fixed installations-OCS: Zmajevo- Novi Vrbas / Stabilna postrojenja električna vuče - KM: Zmajevo - Vrbas Nova**										
J-2	**Civil works / Građevinski radovi**										
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	165.372	330.744	1,00	165.372,00	1,95	322.475,40	0,95	157.103,40
J-3	**Electrical works / Elektro radovi**										
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	18.918	37.836	1,50	28.377,00	2,00	37.836,00	0,50	9.459,00
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	664	1.328	1,50	996,00	2,00	1.328,00	0,50	332,00
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	45.431	90.862	1,50	68.146,50	1,80	81.775,80	0,30	13.629,30

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
12	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	206.841	413.682	1,50	310.261,50	2,00	413.682,00	0,50	103.420,50
J-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	63.238	126.476	0,50	31.619,00	0,70	44.266,60	0,20	12.647,60
K	**Electric traction fixed installations-OCS: Vrbas new / Stabilna postrojenja električna vuče - KM: Vrbas Nova**										
K-2	**Civil works / Građevinski radovi**										
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	68.905	137.810	1,50	103.357,50	1,70	117.138,50	0,20	13.781,00
K-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	37.606	75.212	1,00	37.606,00	1,30	48.887,80	0,30	11.281,80
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	30.844	61.688	1,00	30.844,00	1,30	40.097,20	0,30	9.253,20
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	4.204	8.408	0,00	0,00	0,20	840,80	0,20	840,80
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	3.989	7.978	0,00	0,00	0,50	1.994,50	0,50	1.994,50
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	23.911	47.822	0,00	0,00	0,50	11.955,50	0,50	11.955,50
N	**Electric traction fixed installations-OCS: Vrbas new-Lovcenac / Stabilna postrojenja električna vuče - KM: Vrbas Nova - Lovćenac**										
N-3	**Electrical works / Elektro radovi**										
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	27.327	54.654	0,00	0,00	0,20	5.465,40	0,20	5.465,40

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	1.329	2.658	0,20	265,80	0,40	531,60	0,20	265,80
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	66.951	133.902	0,20	13.390,20	0,40	26.780,40	0,20	13.390,20
O	**Electric traction fixed installations-OCS: Lovcenac / Stabilna postrojenja električna vuče - KM: Lovćenac**										
O-3	**Electrical works / Elektro radovi**										
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.326	4.652	0,20	465,20	0,50	1.163,00	0,30	697,80
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	17.933	35.866	0,20	3.586,60	0,50	8.966,50	0,30	5.379,90
P	**Electric traction fixed installations-OCS: Lovcenac - Backa Topola / Stabilna postrojenja električna vuče - KM: Lovćenac - Bačka Topola**										
P-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	110.759	221.518	1,90	210.442,10	2,00	221.518,00	0,10	11.075,90
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	33.047	66.094	1,90	62.789,30	2,00	66.094,00	0,10	3.304,70
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	23.123	46.246	0,00	0,00	0,60	13.873,80	0,60	13.873,80
8	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	47.822	95.644	0,70	33.475,40	1,00	47.822,00	0,30	14.346,60
P-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	77.253	154.506	0,50	38.626,50	0,80	61.802,40	0,30	23.175,90

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Q	**Electric traction fixed installations-OCS: Backa Topola / Stabilna postrojenja električna vuče - KM: Bačka Topola**										
Q-3	**Electrical works / Elektro radovi**										
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	5.255	10.510	0,20	1.051,00	0,50	2.627,50	0,30	1.576,50
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	3.324	6.648	0,20	664,80	0,50	1.662,00	0,30	997,20
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	23.911	47.822	0,20	4.782,20	0,70	16.737,70	0,50	11.955,50
12	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.565	5.130	0,80	2.052,00	1,00	2.565,00	0,20	513,00
16	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	53.442	106.884	0,00	0,00	0,80	42.753,60	0,80	42.753,60
R	**Electric traction fixed installations-OCS: Backa Topola-Zednik / Stabilna postrojenja električna vuče - KM: Bačka Topola - Žednik**										
R-3	**Electrical works / Elektro radovi**										
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	23.123	46.246	1,00	23.123,00	2,00	46.246,00	1,00	23.123,00
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	664	1.328	1,00	664,00	1,30	863,20	0,30	199,20
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	54.995	109.990	1,00	54.995,00	1,50	82.492,50	0,50	27.497,50

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
S	**Electric traction fixed installations-OCS: Zednik / Stabilna postrojenja električna vuče - KM: Žednik**										
S-3	**Electrical works / Elektro radovi**										
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	4.204	8.408	1,00	4.204,00	2,00	8.408,00	1,00	4.204,00
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.326	4.652	1,00	2.326,00	1,50	3.489,00	0,50	1.163,00
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	17.933	35.866	1,00	17.933,00	1,50	26.899,50	0,50	8.966,50
12	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	1.866	3.732	1,80	3.358,80	2,00	3.732,00	0,20	373,20
16	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	41.312	82.624	1,00	41.312,00	2,00	82.624,00	1,00	41.312,00
S-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	53.129	106.258	0,80	42.503,20	1,00	53.129,00	0,20	10.625,80
T	**Electric traction fixed installations-OCS: Zednik-Naumovicevo / Stabilna postrojenja električna vuče - KM: Žednik - Naumovićevo**										
T-3	**Electrical works / Elektro radovi**										
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	14.714	29.428	1,00	14.714,00	2,00	29.428,00	1,00	14.714,00
8	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	28.693	57.386	1,00	28.693,00	1,50	43.039,50	0,50	14.346,50
T-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	51.674	103.348	0,90	46.506,60	1,00	51.674,00	0,10	5.167,40

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
U	**Electric traction fixed installations-OCS: Naumovicevo / Stabilna postrojenja električna vuče - KM: Naumovićevo**										
U-3	**Electrical works / Elektro radovi**										
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.659	5.318	0,70	1.861,30	0,90	2.393,10	0,20	531,80
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	23.911	47.822	0,70	16.737,70	0,90	21.519,90	0,20	4.782,20
V	**Electric traction fixed installations-OCS: Naumovicevo-- Subotica passenger / Stabilna postrojenja električna vuče - KM: Naumovićevo - Subotica putnička**										
V-3	**Electrical works / Elektro radovi**										
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	1.329	2.658	0,50	664,50	0,80	1.063,20	0,30	398,70
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	52.604	105.208	0,30	15.781,20	0,80	42.083,20	0,50	26.302,00
X	**Electric traction fixed installations-OCS: Subotica passenger / Stabilna postrojenja električna vuče - KM: Subotica putnička**										
X-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	40.697	81.394	0,20	8.139,40	0,50	20.348,50	0,30	12.209,10
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	66.095	132.190	0,20	13.219,00	0,50	33.047,50	0,30	19.828,50

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Y	**Electric traction fixed installations-OCS: Subotica passenger - State border / Stabilna postrojenja električna vuče - OK Subotica putnička - Državna granica**										
Y-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	164.743	329.486	1,76	289.947,68	1,89	311.364,27	0,13	21.416,59
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	28.116	56.232	1,76	49.484,16	1,89	53.139,24	0,13	3.655,08
Summary / Ukupno (USD)					**80.679.702**		**58.344.214,51**		**60.127.461,38**		**1.783.246,87**

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum :

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 30.04.2024.

Горан С. Тешевић
дипл. инж. грађ.
лиценца број 441M04323

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**RECONSTRUCTION OF "Novi Sad" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Novi Sad" - ELEKTRO DEO**										
A-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Installation of 110/27.5kV equipment / Instalacija opreme 110/27.5 kV	set / kpl.	1	128.069	128.069	0,00	0,00	0,50	64.034,50	0,50	64.034,50
4	Installation of AC&DC system / Instalacija "AC&DC" sistema	set / kpl.	1	7.203	7.203	0,00	0,00	0,50	3.601,50	0,50	3.601,50
5	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	36.349	36.349	0,00	0,00	0,20	7.269,80	0,20	7.269,80
A-3	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	Traction transformer / Vučni transformator	pcs / kom.	2	532.484	1.064.968	1,70	905.222,80	1,80	958.471,20	0,10	53.248,40
6	110kV Current transformer / 110kV strujni transformator	pcs / kom.	2	22.571	45.142	1,80	40.627,80	2,00	45.142,00	0,20	4.514,20
7	110kV Voltage transformer / 110kV naponski transformator	pcs / kom.	2	20.899	41.798	1,80	37.618,20	2,00	41.798,00	0,20	4.179,80
8	110kV Lightning Arrester / 110kV odvodnik prenapona	pcs / kom.	4	8.359	33.436	3,50	29.256,50	4,00	33.436,00	0,50	4.179,50
9	25kV Air Insulation Switchgears / 25kV vazduhom izolovono razvodno postrojenje	set / kpl.	1	524.345	524.345	0,90	471.910,50	1,00	524.345,00	0,10	52.434,50
10	Concentrated earthing box / Šaht povratnog voda	set / kpl.	1	12.696	12.696	0,40	5.078,40	0,50	6.348,00	0,10	1.269,60
11	AC & DC system 2×100Ah / "AC & DC" sistem 2×100Ah	set / kpl.	1	46.558	46.558	0,90	41.902,20	1,00	46.558,00	0,10	4.655,80
B	**RECONSTRUCTION OF "Vrbas" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Vrbas" - ELEKTRO DEO**										
B-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Installation of 110/27.5kV equipment / Instalacija opreme 110/27.5 kV	set / kpl.	1	124.027	124.027	0,00	0,00	0,50	62.013,50	0,50	62.013,50
4	Installation of AC&DC system / Instalacija "AC&DC" sistema	set / kpl.	1	7.203	7.203	0,00	0,00	0,50	3.601,50	0,50	3.601,50
5	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	36.349	36.349	0,00	0,00	0,20	7.269,80	0,20	7.269,80

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B-3	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	Traction transformer / Vučni transformator	pcs / kom.	2	532.484	1.064.968	1,70	905.222,80	1,80	958.471,20	0,10	53.248,40
6	110kV Current transformer / 110kV strujni transformator	pcs / kom.	2	22.571	45.142	1,90	42.884,90	2,00	45.142,00	0,10	2.257,10
7	110kV Voltage transformer / 110kV naponski transformator	pcs / kom.	2	20.899	41.798	1,90	39.708,10	2,00	41.798,00	0,10	2.089,90
8	110kV Lightning Arrester / 110kV odvodnik prenapona	pcs / kom.	4	8.359	33.436	3,50	29.256,50	4,00	33.436,00	0,50	4.179,50
9	25kV Air Insulation Switchgears / 25kV vazduhom izolovono razvodno postrojenje	set / kpl.	1	448.149	448.149	0,90	403.334,10	1,00	448.149,00	0,10	44.814,90
C	**RECONSTRUCTION OF "Subotica" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Subotica" - ELEKTRO DEO**										
C-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Installation of 110/27.5kV equipment / Instalacija opreme 110/27.5 kV	set / kpl.	1	128.069	128.069	0,00	0,00	0,30	38.420,70	0,30	38.420,70
4	Installation of AC&DC system / Instalacija "AC&DC" sistema	set / kpl.	1	7.203	7.203	0,00	0,00	0,30	2.160,90	0,30	2.160,90
5	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	36.349	36.349	0,00	0,00	0,10	3.634,90	0,10	3.634,90
E	**TSPn " Bačka Topola " - ELECTRICAL PART / PSN "Bačka Topola" - ELEKTRO DEO**										
E-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
2	Installation of AC&DC system / Instalacija "AC&DC" sistema	set / kpl.	1	7.203	7.203	0,00	0,00	0,50	3.601,50	0,50	3.601,50
3	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	18.173	18.173	0,00	0,00	0,20	3.634,60	0,20	3.634,60
E-3	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	Auxiliary transformer / Kućni transformator	pcs / kom.	1	24.121	24.121	0,90	21.708,90	1,00	24.121,00	0,10	2.412,10
2	25kV Air Insulation Switchgears / 25kV vazduhom izolovono razvodno postrojenje	set / kpl.	1	367.894	367.894	0,85	312.709,90	1,00	367.894,00	0,15	55.184,10
3	AC & DC system 2×75Ah / "AC & DC" sistem 2×75Ah	set / kpl.	1	31.038	31.038	0,85	26.382,30	1,00	31.038,00	0,15	4.655,70
4	Integrated automation system / Integrisani sistem automatskog upravljanja	set / kpl.	1	234.078	234.078	0,85	198.966,30	1,00	234.078,00	0,15	35.111,70

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
H	**TSP "Kisač" - ELECTRICAL PART / PS "Kisač" - ELEKTRO DEO**										
H-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Installation of 27.5kV equipment / Instalacija 27.5kV opreme	set / kpl.	1	23.556	23.556	0,00	0,00	0,80	18.844,80	0,80	18.844,80
2	Installation of AC&DC system / Instalacija "AC&DC" sistema	set / kpl.	1	7.203	7.203	0,00	0,00	0,50	3.601,50	0,50	3.601,50
3	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	18.173	18.173	0,00	0,00	0,50	9.086,50	0,50	9.086,50
4	Cable laying / Polaganje kablova	set / kpl.	1	71.885	71.885	0,80	57.508,00	1,00	71.885,00	0,20	14.377,00
H-3	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	Auxiliary transformer / Kućni transformator	pcs / kom.	1	24.121	24.121	0,90	21.708,90	1,00	24.121,00	0,10	2.412,10
2	25kV Air Insulation Switchgears / 25kV vazduhom izolovono razvodno postrojenje	set / kpl.	1	288.688	288.688	0,90	259.819,20	1,00	288.688,00	0,10	28.868,80
I	**TSP "Lovćenac" - ELECTRICAL PART / PS "Lovćenac" - ELEKTRO DEO**										
I-3	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	Auxiliary transformer / Kućni transformator	pcs / kom.	1	24.121	24.121	0,85	20.502,85	1,00	24.121,00	0,15	3.618,15
2	25kV Air Insulation Switchgears / 25kV vazduhom izolovono razvodno postrojenje	set / kpl.	1	288.688	288.688	0,90	259.819,20	1,00	288.688,00	0,10	28.868,80
3	AC & DC system 2×75Ah / "AC & DC" sistem 2×75Ah	set / kpl.	1	31.038	31.038	0,90	27.934,20	1,00	31.038,00	0,10	3.103,80
J	**TSP "Žednik" - ELECTRICAL PART / PS "Žednik" - ELEKTRO DEO**										
J-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Installation of 27.5kV equipment / Instalacija 27.5kV opreme	set / kpl.	1	23.556	23.556	0,00	0,00	0,50	11.778,00	0,50	11.778,00
2	Installation of AC&DC system / Instalacija "AC&DC" sistema	set / kpl.	1	7.203	7.203	0,00	0,00	0,50	3.601,50	0,50	3.601,50
4	Cable laying / Polaganje kablova	set / kpl.	1	71.885	71.885	0,50	35.942,50	0,60	43.131,00	0,10	7.188,50
J-3	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	Auxiliary transformer / Kućni transformator	pcs / kom.	1	24.121	24.121	0,85	20.502,85	1,00	24.121,00	0,15	3.618,15
2	25kV Air Insulation Switchgears / 25kV vazduhom izolovono razvodno postrojenje	set / kpl.	1	288.688	288.688	0,90	259.819,20	1,00	288.688,00	0,10	28.868,80

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
M	**Remote control unit - Novi Sad / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Novi Sad**										
M-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,00	0,00	0,50	10.842,50	0,50	10.842,50
4	Cable laying / Polaganje kablova	set / kpl.	1	127.152	127.152	0,00	0,00	0,50	63.576,00	0,50	63.576,00
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,00	0,00	1,00	5.016,00	1,00	5.016,00
M-2	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	OCS disconnector control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	2	42.327	84.654	1,50	63.490,50	2,00	84.654,00	0,50	21.163,50
N	**Remote control unit - Sajlovo / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Sajlovo**										
N-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,00	0,00	0,50	10.842,50	0,50	10.842,50
4	Cable laying / Polaganje kablova	set / kpl.	1	93.901	93.901	0,00	0,00	0,50	46.950,50	0,50	46.950,50
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,00	0,00	1,00	5.016,00	1,00	5.016,00
N-2	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	OCS disconnector control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	1	42.327	42.327	0,85	35.977,95	1,00	42.327,00	0,15	6.349,05

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
P	**Remote control unit - Kisač / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Kisač**										
P-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTY	set / kpl.	1	21.685	21.685	0,00	0,00	0,50	10.842,50	0,50	10.842,50
4	Cable laying / Polaganje kablova	set / kpl.	1	118.792	118.792	0,00	0,00	0,50	59.396,00	0,50	59.396,00
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTY.	set / kpl.	1	5.016	5.016	0,00	0,00	0,60	3.009,60	0,60	3.009,60
P-2	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	OCS disconnector control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	2	42.327	84.654	1,20	50.792,40	2,00	84.654,00	0,80	33.861,60
Q	**Remote control unit - Stepanovićevo / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Stepanovićevo**										
Q-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTY	set / kpl.	1	21.685	21.685	0,00	0,00	0,50	10.842,50	0,50	10.842,50
4	Cable laying / Polaganje kablova	set / kpl.	1	93.901	93.901	0,00	0,00	0,50	46.950,50	0,50	46.950,50
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTY.	set / kpl.	1	5.016	5.016	0,00	0,00	0,60	3.009,60	0,60	3.009,60
Q-2	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	OCS disconnector control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	1	42.327	42.327	0,85	35.977,95	1,00	42.327,00	0,15	6.349,05

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
R	**Remote control unit - Zmajevo / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Zmajevo**										
R-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,00	0,00	0,50	10.842,50	0,50	10.842,50
R-2	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	OCS disconnector control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	2	42.327	84.654	1,30	55.025,10	2,00	84.654,00	0,70	29.628,90
Summary / Ukupno (USD):					**22.273.130**		**14.456.275,35**		**15.536.278,95**		**1.080.003,60**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 30.04.2024

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 30.04.2024

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Distribution transformer stations 10(20)/0.4 kV / Distributivna trafo stanica 10(20)/0.4 kV**										
1	Electrical installation works for distribution transformer stations 10(20)/0.4 kV / Elektroinstalacioni radovi za distributivne trafo stanice 10(20)/0.4 kV	set / komplet	1	589.012	589.012	0,30	176.703,60	0,50	294.506,00	0,20	117.802,40
C	**Electric power installations / Elektroenergetske instalacije**										
1	**Electrical installations for facilities in Novi Sad / Elektroenergetske instalacije za postrojenja u Novom Sadu**										
1-2	equipment cost / Troškovi opreme	place / mesto	1	3.556.490	3.556.490	0,70	2.489.543,00	0,80	2.845.192,00	0,10	355.649,00
4	**Electrical installations for facilities in Kisac / Elektroenergetske instalacije za postrojenja u Kisaču**										
4-2	equipment cost / Troškovi opreme	place / mesto	1	438.292	438.292	0,80	350.633,60	0,90	394.462,80	0,10	43.829,20
6	**Electrical installations for facilities in Zmajevo / Elektroenergetske instalacije za postrojenja u Zmajevu**										
6-1	installation cost / Troškovi instalacije	place / mesto	1	223.074	223.074	0,70	156.151,80	0,80	178.459,20	0,10	22.307,40
6-2	equipment cost / Troškovi opreme	place / mesto	1	414.282	414.282	0,50	207.141,00	0,80	331.425,60	0,30	124.284,60
9	**Electrical installations for facilities in Backa Topola / Elektroenergetske instalacije za postrojenja u Bačkoj Topoli**										
9-1	installation cost / Troškovi instalacije	place / mesto	1	337.553	337.553	0,50	168.776,50	0,70	236.287,10	0,20	67.510,60
9-2	equipment cost / Troškovi opreme	place / mesto	1	626.885	626.885	0,50	313.442,50	0,70	438.819,50	0,20	125.377,00
10	**Electrical installations for facilities in Zednik / Elektroenergetske instalacije za postrojenja u Žedniku**										
10-1	installation cost / Troškovi instalacije	place / mesto	1	229.203	229.203	0,40	91.681,20	0,50	114.601,50	0,10	22.920,30
11	**Electrical installations for facilities in Naumovicevo / Elektroenergetske instalacije za postrojenja u Naumovićevu**										
11-2	equipment cost / Troškovi opreme	place / mesto	1	244.620	244.620	0,50	122.310,00	0,60	146.772,00	0,10	24.462,00
14	**Electrical power installations for supplying TK objects / Elektroenergetske instalcije za napajanje TK objekata**										
14-2	equipment cost / Troškovi opreme	place / mesto	1	1.814.901	1.814.901	0,60	1.088.940,60	0,80	1.451.920,80	0,20	362.980,20

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D	**Lighting installation in station / Instalacije stanične rasvete**										
4	Supply of materials and equipment for Kisac / Isporuka materijala i opreme za Kisač	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	89.246	89.246	0,80	71.396,80	1,00	89.246,00	0,20	17.849,20
5	Lighting installation in Stepanovicevo / Instalacije rasvete u Stepanovićevu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	43.213	43.213	0,70	30.249,10	0,80	34.570,40	0,10	4.321,30
6	Supply of materials and equipment for Stepanovicevo / Isporuka materijala i opreme za Stepanovićevo	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	100.832	100.832	0,70	70.582,40	1,00	100.832,00	0,30	30.249,60
8	Supply of materials and equipment for Zmajevo / Isporuka materijala i opreme za Zmajevo	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	110.719	110.719	0,80	88.575,20	1,00	110.719,00	0,20	22.143,80
15	Lighting installation in Zednik / Instalacije rasvete u Ždeniku	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	44.286	44.286	0,60	26.571,60	0,80	35.428,80	0,20	8.857,20
16	Supply of materials and equipment for Zednik / Isporuka materijala i opreme za Ždenik	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	103.335	103.335	0,80	82.668,00	1,00	103.335,00	0,20	20.667,00

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E	**Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukrštajima i pristupnim putevima**										
24	Km177+857 / km 177+857	Completion of the works / Završetak radova	1	108.039	108.039	0,43	46.456,77	0,60	64.823,40	0,17	18.366,63
Summary / Ukupno (USD):					**26.601.912**		**17.434.584,97**		**18.824.162,40**		**1.389.577,43**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 30.04.2024

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 30. 04. 2024

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Interlocking of the Novi Sad Passenger station and interstation distance belong to the Novi Sad / Signalno-sigurnosni uređaji u stanici Novi Sad putnička i međustanično rastojanje koje pripada Novom Sadu**										
A-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	122.026	122.026	0,80	97.620,80	0,90	109.823,40	0,10	12.202,60
A-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
4	Grounding system / Sistem uzemljenja	station / Stanica	1	66.763	66.763	0,00	0,00	0,90	60.086,70	0,90	60.086,70
A-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	236.801	473.602	1,90	449.921,90	1,95	461.761,95	0,05	11.840,05
A-6	Installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	169.300	338.600	1,90	321.670,00	1,95	330.135,00	0,05	8.465,00
A-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
A-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right side / Završetak radova na levoj ili desnoj strani	2	16.487	32.974	0,80	13.189,60	1,90	31.325,30	1,10	18.135,70
A-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right side / Završetak radova na levoj ili desnoj strani	2	18.058	36.116	0,80	14.446,40	1,90	34.310,20	1,10	19.863,80

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Interlocking of the Sajlovo block station and interstation distance belong to the Sajlovo / Signalno-sigurnosni uređaji u stanici Sajlovo i međustanično rastojanje koje pripada Sajlovu**										
B-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
3	Grounding system / Sistem uzemljenja	station / Stanica	1	27.817	27.817	0,00	0,00	0,90	25.035,30	0,90	25.035,30
B-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	198.861	198.861	0,90	178.974,90	0,95	188.917,95	0,05	9.943,05
B-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	98.667	197.334	0,00	0,00	1,80	177.600,60	1,80	177.600,60
B-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	70.541	141.082	0,00	0,00	1,80	126.973,80	1,80	126.973,80
B-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	2.375	2.375	0,00	0,00	0,90	2.137,50	0,90	2.137,50
B-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	6.869	13.738	0,00	0,00	1,80	12.364,20	1,80	12.364,20
B-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	7.524	15.048	0,00	0,00	1,80	13.543,20	1,80	13.543,20
C	**Interlocking of the Rumenka station and interstation distance belong to the Rumenka / Signalno-sigurnosni uređaji u stanici Rumenka i međustanično rastojanje koje pripada Rumenci**										
C-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	37.285	37.285	0,80	29.828,00	0,90	33.556,50	0,10	3.728,50
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	2.751	2.751	0,80	2.200,80	0,90	2.475,90	0,10	275,10

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
3	Grounding system / Sistem uzemljenja	station / Stanica	1	20.399	20.399	0,50	10.199,50	0,90	18.359,10	0,40	8.159,60
C-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	145.832	145.832	0,50	72.916,00	0,90	131.248,80	0,40	58.332,80
C-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	72.355	144.710	1,50	108.532,50	1,95	141.092,25	0,45	32.559,75
C-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	51.730	103.460	1,50	77.595,00	1,90	98.287,00	0,40	20.692,00
C-9	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	1.742	1.742	0,50	871,00	0,90	1.567,80	0,40	696,80
C-10	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	5.037	10.074	1,50	7.555,50	1,90	9.570,30	0,40	2.014,80
C-11	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	5.517	11.034	1,50	8.275,50	1,90	10.482,30	0,40	2.206,80
D	**Interlocking of the Kisač station and interstation distance belong to the Kisač / Signalno-sigurnosni uređaji u stanici Kisač i međustanično rastojanje koje pripada Kisaču**										
D-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
4	Grounding system / Sistem uzemljenja	station / Stanica	1	16.690	16.690	0,90	15.021,00	0,95	15.855,50	0,05	834,50
D-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	119.317	119.317	0,90	107.385,30	0,95	113.351,15	0,05	5.965,85
D-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	59.200	118.400	1,50	88.800,00	1,90	112.480,00	0,40	23.680,00
D-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	42.325	84.650	1,90	80.417,50	1,95	82.533,75	0,05	2.116,25

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	1.424	1.424	0,50	712,00	0,90	1.281,60	0,40	569,60
D-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	4.121	8.242	1,50	6.181,50	1,90	7.829,90	0,40	1.648,40
D-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	4.513	9.026	1,50	6.769,50	1,90	8.574,70	0,40	1.805,20
E	**Interlocking of the Stepanovićevo station and interstation distance belong to the Stepanovićevo / Signalno-sigurnosni uređaji u stanici Stepanovićevo i međustanično rastojanje koje pripada Stepanovićevu**										
E-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	37.285	37.285	0,50	18.642,50	0,90	33.556,50	0,40	14.914,00
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	2.751	2.751	0,50	1.375,50	0,90	2.475,90	0,40	1.100,40
E-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
4	Grounding system / Sistem uzemljenja	station / Stanica	1	20.399	20.399	0,50	10.199,50	0,90	18.359,10	0,40	8.159,60
E-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	145.832	145.832	0,50	72.916,00	0,95	138.540,40	0,45	65.624,40
E-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	72.355	144.710	1,50	108.532,50	1,95	141.092,25	0,45	32.559,75
E-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	51.730	103.460	1,50	77.595,00	1,95	100.873,50	0,45	23.278,50
E-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	12.428	12.428	0,50	6.214,00	0,90	11.185,20	0,40	4.971,20

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	1.742	1.742	0,50	871,00	0,90	1.567,80	0,40	696,80
E-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	5.037	10.074	1,50	7.555,50	1,95	9.822,15	0,45	2.266,65
E-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	5.517	11.034	1,50	8.275,50	1,90	10.482,30	0,40	2.206,80
F	**Interlocking of the Zmajevo station and interstation distance belong to the Zmajevo / Signalno-sigurnosni uređaji u stanici Zmajevo i međustanično rastojanje koje pripada Zmejevu**										
F-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	33.895	33.895	0,50	16.947,50	0,90	30.505,50	0,40	13.558,00
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	2.501	2.501	0,50	1.250,50	0,90	2.250,90	0,40	1.000,40
F-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
4	Grounding system / Sistem uzemljenja	station / Stanica	1	18.544	18.544	0,50	9.272,00	0,90	16.689,60	0,40	7.417,60
F-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	132.574	132.574	0,50	66.287,00	0,95	125.945,30	0,45	59.658,30
F-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	65.778	131.556	1,50	98.667,00	1,90	124.978,20	0,40	26.311,20
F-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	47.027	94.054	1,50	70.540,50	1,95	91.702,65	0,45	21.162,15
F-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
4	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	openline / Otvorena pruga	1	11.298	11.298	0,50	5.649,00	0,90	10.168,20	0,40	4.519,20

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
F-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	1.583	1.583	0,50	791,50	0,90	1.424,70	0,40	633,20
F-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	4.579	9.158	1,50	6.868,50	1,95	8.929,05	0,45	2.060,55
F-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	5.015	10.030	1,50	7.522,50	1,95	9.779,25	0,45	2.256,75
G	**Interlocking of the New Vrbas station and interstation distance belong to the New Vrbas / Signalno-sigurnosni uređaji u stanici Vrbas nova i međustanično rastojanje koje pripada Vrbas novoj**										
G-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	54.233	54.233	0,50	27.116,50	0,90	48.809,70	0,40	21.693,20
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	4.002	4.002	0,50	2.001,00	0,90	3.601,80	0,40	1.600,80
G-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
4	Grounding system / Sistem uzemljenja	station / Stanica	1	29.672	29.672	0,50	14.836,00	0,90	26.704,80	0,40	11.868,80
G-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	212.119	212.119	0,00	0,00	0,80	169.695,20	0,80	169.695,20
G-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	105.244	210.488	0,00	0,00	0,80	84.195,20	0,80	84.195,20
G-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	75.244	150.488	0,00	0,00	1,80	135.439,20	1,80	135.439,20

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
G-9	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	2.534	2.534	0,50	1.267,00	0,90	2.280,60	0,40	1.013,60
G-10	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	7.327	14.654	0,00	0,00	1,80	13.188,60	1,80	13.188,60
G-11	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	8.025	16.050	0,00	0,00	1,80	14.445,00	1,80	14.445,00
H	**Interlocking of the Lovćenac station and interstation distance belong to the Lovćenac / Signalno-sigurnosni uređaji u stanici Lovćenac i međustanično rastojanje koje pripada Lovćencu**										
H-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
4	Grounding system / Sistem uzemljenja	station / Stanica	1	22.254	22.254	0,50	11.127,00	0,90	20.028,60	0,40	8.901,60
H-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	78.933	157.866	0,00	0,00	1,00	78.933,00	1,00	78.933,00
H-6	Installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	56.432	112.864	0,00	0,00	1,60	90.291,20	1,60	90.291,20
H-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	1.900	1.900	0,50	950,00	0,90	1.710,00	0,40	760,00
I	**Interlocking of the Bačka Topola station and interstation distance belong to the Bačka Topola / Signalno-sigurnosni uređaji u stanici Bačka Topola i međustanično rastojanje koje pripada Bačkoj Topoli**										
I-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
4	Grounding system / Sistem uzemljenja	station / Stanica	1	44.508	44.508	0,50	22.254,00	0,90	40.057,20	0,40	17.803,20
I-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	318.178	318.178	0,00	0,00	0,90	286.360,20	0,90	286.360,20
I-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	3.801	3.801	0,50	1.900,50	0,90	3.420,90	0,40	1.520,40

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
J	**Interlocking of the Žednik station and interstation distance belong to the Žednik / Signalno-sigurnosni uređaji u stanici Žednik i međustanično rastojanje koje pripada Žedniku**										
J-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
3	Grounding system / Sistem uzemljenja	station / Stanica	1	24.108	24.108	0,50	12.054,00	0,90	21.697,20	0,40	9.643,20
J-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	172.346	172.346	0,50	86.173,00	0,95	163.728,70	0,45	77.555,70
J-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	85.511	171.022	1,50	128.266,50	1,90	162.470,90	0,40	34.204,40
J-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	61.136	122.272	1,50	91.704,00	1,90	116.158,40	0,40	24.454,40
J-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	2.058	2.058	0,90	1.852,20	0,95	1.955,10	0,05	102,90
J-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	5.953	11.906	1,50	8.929,50	1,90	11.310,70	0,40	2.381,20
J-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	6.520	13.040	1,50	9.780,00	1,90	12.388,00	0,40	2.608,00
K	**Interlocking of the Naumovićevo station and interstation distance belong to the Naumovićevo / Signalno-sigurnosni uređaji u stanici Naumovićevo i međustanično rastojanje koje pripada Naumovićevu**										
K-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
4	Grounding system / Sistem uzemljenja	station / Stanica	1	25.962	25.962	0,50	12.981,00	0,90	23.365,80	0,40	10.384,80
K-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	92.089	184.178	0,00	0,00	0,80	73.671,20	0,80	73.671,20
K-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	65.839	131.678	0,00	0,00	0,80	52.671,20	0,80	52.671,20

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
K-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	2.217	2.217	0,50	1.108,50	0,90	1.995,30	0,40	886,80
K-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	6.411	12.822	0,00	0,00	0,90	5.769,90	0,90	5.769,90
K-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	7.022	14.044	0,00	0,00	0,90	6.319,80	0,90	6.319,80
L	**Interlocking of the Subotica station and interstation distance belong to the Subotica / Signalno-sigurnosni uređaji u stanici Subotica i međustanično rastojanje koje pripada Subotici**										
L-3	**cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici**										
4	Grounding system / Sistem uzemljenja	station / Stanica	1	150.217	150.217	0,50	75.108,50	0,90	135.195,30	0,40	60.086,80
L-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	532.806	1.065.612	0,00	0,00	0,10	53.280,60	0,10	53.280,60
L-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	380.927	761.854	0,00	0,00	0,10	38.092,70	0,10	38.092,70
L-7	Dismantling of the existing devices and installing temporary interlocking in the course of works in the stations / Demontaža postojećih uređaja i instalacija privremenih signalno-sigurnosnih uređaja tokom izvođenja radova u stanici	station / Stanica	1	1.100.556	1.100.556	0,90	990.500,40	0,95	1.045.528,20	0,05	55.027,80
L-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	12.831	12.831	0,50	6.415,50	0,90	11.547,90	0,40	5.132,40

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
M	**Equipment and works in Centralized Traffic Control Center and ETCS-L2 system / Oprema i radovi u centru telekomande i uređaji i radovi na sistemu ETCS-L2**										
M-1	**ETCS-L2 indoor quipment / ETCS-L2 unutzrašnja oprema**										
2	Devices for creation of indoor LAN for RBC, including communication devices for their connection to the lineside optical cable and vital signaling/interlocking network . / Uređaji za kreiranje unutrašnjeg LAN-a za RBC, uključujući komunikacijske uređaje za njihovo povezivanje na pružni optički kabl i vitalnu signalno-sigurnosnu mrežu	set / Komplet	1	181.556	181.556	0,90	163.400,40	0,95	172.478,20	0,05	9.077,80
3	Balise data preparation / Priprema podataka za balize	Completion of the works / Završetak radova	1	560.701	560.701	0,00	0,00	0,30	168.210,30	0,30	168.210,30
Summary / Ukupno (USD):					**116.510.191**		**83.479.352,15**		**86.064.456,15**		**2.585.104,00**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 30.04.2024.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 30.04.2024.

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Dispatching and railway devices and local cable networks / DISPEČERSKI I PRUŽNI UREĐAJI I LOKALNA KABLOVSKA MREŽA**										
28	APB Telephones-Material / APB TELEFONI-Materijal	set / komplet	1	834.723	834.723	0,50	417.361,50	0,70	584.306,10	0,20	166.944,60
29	APB Telephones-Work / APB TELEFONI-Radovi	set / komplet	1	97.003	97.003	0,00	0,00	0,30	29.100,90	0,30	29.100,90
31	Local network - material / Lokalna mreža - materijal	set / komplet	1	394.357	394.357	0,85	335.203,45	0,90	354.921,30	0,05	19.717,85
C	**Optical cables and transition system of noncritical systems / OPTIČKI KABLOVI I PRENOSNI SISTEM NEKRITIČNIH SISTEMA**										
1	Cable route - Material / KABLOVSKE TRASE - Materijal	set / komplet	1	261.645	261.645	0,60	156.987,00	0,80	209.316,00	0,20	52.329,00
2	Cable route - Work / KABLOVSKE TRASE - Radovi	set / komplet	1	161.721	161.721	0,30	48.516,30	0,60	97.032,60	0,30	48.516,30
3	Civil works on Cable route for optical cables laying to ETS NOVI SAD and ETS VRBAS - Material / GRAĐEVINSKI RADOVI NA KABLOVSKIM TRASAMA ZA POLAGANjE OPTIČKIH KABLOVA DO EVP Novi Sad i EVP Vrbas - Materijal	set / komplet	1	18.825	18.825	0,00	0,00	0,50	9.412,50	0,50	9.412,50
4	Civil works on Cable route for optical cables laying to ETS NOVI SAD and ETS VRBAS - Work / GRAĐEVINSKI RADOVI NA KABLOVSKIM TRASAMA ZA POLAGANjE OPTIČKIH KABLOVA DO EVP Novi Sad i EVP Vrbas - Radovi	set / komplet	1	95.025	95.025	0,00	0,00	0,50	47.512,50	0,50	47.512,50
6	Cable plant - Work / KABLOVSKO POSTROJENjE - Radovi	set / komplet	1	555.826	555.826	0,00	0,00	0,40	222.330,40	0,40	222.330,40

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D	**Design of telecommunication System in stations and stopping places / PROJEKAT TELEKOMUNIKACIONIH SISTEMA U STANICAMA I STAJALIŠTIMA**										
D-1	**Index volume / OPŠTA SVESKA**										
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	300.590	300.590	0,00	0,00	0,30	90.177,00	0,30	90.177,00
D-2	**Location NOVI SAD / LOKACIJA NOVI SAD**										
8	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	41.584	41.584	0,50	20.792,00	0,80	33.267,20	0,30	12.475,20
10	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	9.727	9.727	0,80	7.781,60	0,90	8.754,30	0,10	972,70
12	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	9.403	9.403	0,70	6.582,10	0,90	8.462,70	0,20	1.880,60
13	Information display system-Material / SISTEM INFORMACIONIH TABLI-Materijal	set / komplet	1	280.541	280.541	0,85	238.459,85	0,90	252.486,90	0,05	14.027,05
14	Information display system-Work / SISTEM INFORMACIONIH TABLI-Radovi	set / komplet	1	5.103	5.103	0,00	0,00	0,80	4.082,40	0,80	4.082,40
22	Fixed fire alarm system with fire existinguishing management -Work / STABILNE INSTALACIJE PROTIVPOŽARNOG ALARMNOG SISTEMA SA UPRAVLjANjEM GAŠENjA POŽARA -Radovi	set / komplet	1	5.274	5.274	0,60	3.164,40	0,80	4.219,20	0,20	1.054,80
32	Entry of the cablesowned by Telekom Srbija a.d.-Work / UVOĐENjE KABLOVA u vlasništvu Telekom Srbija a.d..-Radovi	set / komplet	1	867	867	0,00	0,00	0,50	433,50	0,50	433,50
36	Subregional station equipment - Common communication network - Work / OPREMA SUBREGIONALNE STANICE - ZAJEDNIČKA KOMUNIKACIONA MREŽA -Radovi	set / komplet	1	3.564	3.564	0,40	1.425,60	0,80	2.851,20	0,40	1.425,60

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D-9	**Location VRBAS / LOKACIJA VRBAS NOVA**										
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	441.466	441.466	0,80	353.172,80	0,90	397.319,40	0,10	44.146,60
D-10	**INFORMATION-COMMUNICATION AND DETECTION systems - Location VRBAS / INFORMACIONO-KOMUNIKACIONI I DETEKTORSKI SISTEMI - LOKACIJA VRBAS**										
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	87.165	87.165	0,80	69.732,00	0,90	78.448,50	0,10	8.716,50
D-11	**Location LOVCENAC - MALI IDJOS / LOKACIJA LOVĆENAC - MALI IĐOŠ**										
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	246.007	246.007	0,80	196.805,60	0,90	221.406,30	0,10	24.600,70
D-12	**Location BACKA TOPOLA / LOKACIJA BAČKA TOPOLA**										
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	481.365	481.365	0,80	385.092,00	0,90	433.228,50	0,10	48.136,50
D-16	**Location OF ELECTRIC POWER PLANTS (ETS, TSP and TSPN) / LOKACIJE ELEKTRO POSTROJENjA (EVP, PS i PSN)**										
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	37.376	37.376	0,80	29.900,80	0,90	33.638,40	0,10	3.737,60
D-17	**OPEN GREEN FIELD Location / OPEN GREEN FIELDLOKACIJE**										
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	43.696	43.696	0,80	34.956,80	0,90	39.326,40	0,10	4.369,60

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E	**RADIO systems / RADIO SISTEMI**										
E-1	**COMMON FOR THE WHOLE LINE / ZAJEDNIČKO ZA CELU LINIJU**										
1	Total Transmission system for critical services - COMMON FOR THE WHOLE LINE: / UKUPNO PRENOSNI SISTEM ZA KRITIČNE SERVISE - ZAJEDNIČKO ZA CELU LINIJU:	set / komplet	1	856.899	856.899	0,80	685.519,20	0,90	771.209,10	0,10	85.689,90
2	Total GSM-R system, eirene dispatching system, MONITROING system FOR Abis, A AND INTERFACE TOWARDS RBC - COMMON FOR THE WHOLE LINE: / UKUPNO GSM-R SISTEM, CEO DISPEČERSKI SISTEM, MONITORING SISTEM ZA Абис, i INTERFEJS KA RADIO BLOK CENTRU, ZA CELU LINIJUE:	set / komplet	1	11.772.578	11.772.578	0,50	5.886.289,00	0,80	9.418.062,40	0,30	3.531.773,40
3	Total EXISTING RADIO DISPATCHING system (RDV): / UKUPNO POSTOJEĆI RADIO DISPEČERSKI SISTEM (RDV):	set / komplet	1	1.887.519	1.887.519	0,85	1.604.391,15	0,90	1.698.767,10	0,05	94.375,95
E-2	**VRBAS RAILWAY STATION / Stanica Vrbas**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	9.839	9.839	0,00	0,00	0,50	4.919,50	0,50	4.919,50
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	188.892	188.892	0,30	56.667,60	0,80	151.113,60	0,50	94.446,00
E-20	**TSP BACKA TOPOLA / PS Bačka Topola**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,00	0,00	0,80	129.848,00	0,80	129.848,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-24	**VERUSIC Location / LOKACIJA Verušić**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	241.057	241.057	0,70	168.739,90	0,80	192.845,60	0,10	24.105,70
E-27	**NOVI GRAD Location / LOKACIJA Novi Grad**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	253.964	253.964	0,70	177.774,80	0,80	203.171,20	0,10	25.396,40
E-30	**STATE BORDER (KELEBIJA) Location / LOKACIJA Državna Granica (KELEBIJA)**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	241.057	241.057	0,70	168.739,90	0,80	192.845,60	0,10	24.105,70
Summary / Ukupno (USD):					**71.650.868**		**44.140.847,45**		**49.011.608,40**		**4.870.760,95**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 30.04.2024.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 30.04.2024.

12. Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
P	**Thermotechnical instalations of traction substation building in Bačka Topola train station / Termotehničke instalacije u zgradi EVP-a u stanici Bačka Topola**										
	Thermotechnical procurement / Termotehnika nabavka	Completion of the thermotechnical procurement / Završetak nabavke termotehnike	1	20.551	20.551	0,00	0,00	0,95	19.523,45	0,95	19.523,45
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	3.626	3.626	0,00	0,00	0,95	3.444,70	0,95	3.444,70
Summary / Ukupno (USD)					**5.809.444**		**1.532.056,60**		**1.555.024,75**		**22.968,15**

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum: 30.04.2024.

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 30.04.2024.

13. Mechanical installations and works / Mašinske instalacije i radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
O	**Railway weighing scales in Žednik and Bačka Topola / Železničke kolske vage u Žedniku i Bačkoj Topoli**										
	Railway weighing scales in Žednik and Bačka Topola / Železničke kolske vage u Žedniku i Bačkoj Topoli	Completion of the work / Završetak radova	1	196.065	196.065	0,25	49.016,25	0,40	78.426,00	0,15	29.409,75
Summary / Ukupno (USD)					**2.610.409**		**493.147,05**		**522.556,80**		**29.409,75**

Confirmed by Contractor /
Odgovorni Izvođač radova: _____

Date/Datum : _____

Approved By Supervisor/
Nadzorni Organ: _____

Date/Datum: _____

14. Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	Road traffic signalization and equipment from Novi Sad to Bačka Topola / Putna saobraćajna signalizacija i oprema od Novog Sada do Bačke Topole	Completion of installation of each road traffic signalization and equipment / Završetak ugradnje svake od saobraćajne signalizacije i opreme	23	28.882	664.286	0,90	25.993,80	1,90	54.875,80	1,00	28.882,00
B	Road traffic signalization and equipment from Bačka Topola to the State border (Kelebia) / Putna saobraćajna signalizacija i oprema od Bačke Topole do Državne granice (Kelebija)	Completion of installation of each road traffic signalization and equipment / Završetak ugradnje svake od saobraćajne signalizacije i opreme	20	21.427	428.540	8,10	173.558,70	9,30	199.271,10	1,20	25.712,40
Summary / Ukupno (USD)					**1.371.233**		**257.393,70**		**311.988,10**		**54.594,40**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 30.04.2024

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 30.04.2024

15. Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D	**landscaping of platforms and platform canopies in TPS Novi Sad / Pejzažno uređenje perona i Peronske nadstrešnice u TPS Novi Sad**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of landscaping of platforms / Završetak pejzažnog uređenje perona	1	63.158	63.158	0,50	31.579,00	0,65	41.052,70	0,15	9.473,70
E	**landscaping of platforms and platform canopies in Kisač railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Kisač**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	111.824	223.648	1,50	167.736,00	1,65	184.509,60	0,15	16.773,60
F	**landscaping of platforms and platform canopies in Stepanovićevo stopping place / Pejzažno uređenje perona i Peronske nadstrešnice u stajalištu Stepanovićevo**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	123.706	247.412	1,50	185.559,00	1,65	204.114,90	0,15	18.555,90
G	**landscaping of platforms and platform canopies in Zmajevo railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Zmajevo**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	106.451	212.902	1,50	159.676,50	1,65	175.644,15	0,15	15.967,65
N	**landscaping of platforms in Subotica passenger railway station / Pejzažno uređenje perona u putničkoj stanici Subotica**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	4	270.009	1.080.036	2,89	780.326,01	3,38	912.630,42	0,49	132.304,41
Summary / Ukupno (USD)					**34.360.084**		**25.671.040,84**		**25.864.116,10**		**193.075,26**

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum : 30.04.2024.

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 30.04.2024

Марина З. Гавриловић
дипл. инж. арх.
440 5194 04
ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ
ОДГОВОРНИ ИЗВОЂАЧ РАДОВА

Горан С. Тешевић
дипл. инж. грађ.
лиценца број 441М04323
Тешевић Г.

ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ
Дејан Р. Дрљевић
дипл. грађ. инж.
310 L522 12
ОДГОВОРНИ ПРОЈЕКТАНТ

Иван З. Бабић
маст. инж. грађ.
Бр. лиценце: 341И 152 22